

Work completed week of: June 24th thru 28th

- Continued installation of sanitary sewer on East Main Street.
- No work occurred on Tuesday and Wednesday due to rain.
- Bedrock was encountered 150+/- feet into first run of sewer on Thursday.

Work anticipated week of: July 1st thru 5th

- Continue installation of sanitary sewer on East Main Street.
- General contractor may bring in second crew to start water main on Wednesday.
- No work on Thursday "4th of July".
- Work is anticipated on Friday.