

Construction Update Week 4

Project: George Street Reconstruction

Owner: City of Whitewater

Contract: 1-2016

Contractor: Willkomm Excavating

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 4/11/16 - 4/15/16

- **Monday** – The contractor continued with water main installation working south along the bike path between Starin Road and the George Street cul-de-sac. Several existing utilities were difficult to cross and likely contributed to slow progress.
- **Tuesday** – The contractor continued with water main installation working south along the bike path between Starin Road and the George Street cul-de-sac. Several existing utilities were difficult to cross and likely contributed to slow progress.
- **Wednesday** – The contractor continued with water main installation South along the bike path between Starin Road and the George Street cul-de-sac. They were able to complete the installation of water main to the new fire hydrant located along the west side of the cul-de-sac. They began installation of the replacement concrete storm sewer culvert along the bike path.
- **Thursday** – The contractor finished installation of the replacement concrete storm sewer culvert along the bike path. They began installation of the concrete storm sewer running south towards the George Street cul-de-sac. Several existing utilities were difficult to cross and likely contributed to slow progress. A safe drinking water sample was obtained and the newly installed water was pressure tested in the afternoon. They also began installing the temporary access road from Starin Road to the George Street cul-de-sac.
- **Friday** – The contractor continued with storm sewer installation south along the bike path working towards the George Street Cul-de-sac. Existing buried WE Energies, AT&T, and Charter facilities were damaged and repaired by the utility owners. The utility crews worked a half-day and left the site soon after the utility repairs were completed.

Work Anticipated for the week of: 4/18/16 - 4/22/16

- The contractor will continue installing storm sewer south along the bike path working towards the George Street Cul-de-sac.
- The contractor will reconstruct the sanitary laterals and water services for the affected properties north of the cul-de-sac. The contractor will provide notice to property owners or tenants prior to water service outages.
- The contractor will make arrangements to allow for use of the temporary access road during daytime work hours. The utility crew will likely continue with sanitary sewer installation working south along George Street later in the week.