

Summary of Project Scope

- Complete reconstruction of city infrastructure
- Storm sewer system/capacity will be expanded
- Center Street will be widened from 28 feet to 35 feet to allow for on-street bike lanes. Parking will be provided near the Church.
- Boone Street and Boone Court will be widened from 25 feet to 29 feet. A small cul-de-sac will be constructed at the north end.
- All sidewalk will be replaced and upgraded to ADA standards
- Tree removal is required. New terrace trees will be planted.

Contractor's Schedule

CONSTRUCTION PROGRESS SCHEDULE	PROJECT: Preliminary Schedule Center St 2-2016, Whitewater						PROJECT NO.:		GENERAL CONTRACTOR: Forest Landscaping and Construction, Inc					PREPARATION DATE: March 15, 2016		
	7-Mar	14-Mar	21-Mar	28-Mar	4-Apr	11-Apr	18-Apr	25-Apr	2-May	9-May	16-May	23-May	30-May	6-Jun	13-Jun	20-Jun
Preconstruction Meeting, Contract Execution, and Shop Drawing Submittal	█															
Traffic Control Installation/ Mobilization/ Del.		█	█	█												
Erosion Control/Clear & Grub		█	█	█												
Boone Crt Water/ Sanitary			█	█	█	█										
Summitt Water, Center Water to Franklin			█	█	█	█										
Center Sewer - Franklin to summit					█	█	█	█								
Center st, boone lats and services					█	█										
Storm Boone St.						█	█									
Center/Boone Excavation/Stone							█	█	█							
Center- Summitt services/lats							█	█	█							
Center Strom									█	█						
Exc. Stone base Center									█	█	█					
Exc. Stone base Summitt										█	█					
Misc Grading, s walks, drives																
Start curbing- all streets											█	█	█	█		
Grading and sidewalks, concrete drives												█	█	█	█	
Fine Grade & Binder														█	█	█
Top soil, rough grade, fine grade, seed/sod															█	█
Surface asphalt																█