

## **Construction Update Week 10**

**Project: Center Street Reconstruction**  
**Owner: City of Whitewater**  
**Contract: 2-2016**  
**Contractor: Forest Landscaping**

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

### **Work completed for the week of: 5/23/16 - 5/27/16**

- **Monday** – The continued with road and sidewalk subgrade work along Boone Court. The crew worked South along Boone Court. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. They completed the subgrade work through the Center Street and Boone Street intersection by the end of the day. Subgrade drain tiles were installed North out of inlets I-6.2 and I-9.1.
- **Tuesday** – The contractor continued with road and sidewalk subgrade work along Center Street. The crew worked East along Center Street. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. The contractor completed subgrade work to Station 21+25. Subgrade drain tiles were installed East out of inlets I-8.5 and I-8.4.
- **Wednesday** – The contractor continued with road and sidewalk subgrade work along Center Street. The crew worked East along Center Street. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. The contractor completed subgrade work to Station 23+25
- **Thursday** – The contractor continued with road and sidewalk subgrade work along Center Street. The crew worked West along Center Street starting at the Boone Street intersection. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. The contractor completed subgrade work to Station 18+00. Subgrade drain tiles were installed West out of inlets I-8.1 and I-6.1.
- **Friday** – The contractor continued with road and sidewalk subgrade work along Center Street. The crew worked West along Center Street. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. The contractor completed subgrade work to Station 17+25. They also started subgrade work working South along Boone Street starting at the Center Street intersection They stopped near Station 33+50 shortly after the noon hour and the cleaned up the site prior to leaving.

### **Work Anticipated for the week of: 5/30/16 - 6/3/16**

- The contractor will continue with road and sidewalk subgrade work through the entire week. Access along Center Street from Franklin Street to Boone Street and Boone Street from High Street to the Cul-de-sac at the North end of Boone Court will be difficult during working hours. Access to driveways will be provided at end of each workday. The contractor will also be installing the drain tiles near the low points at the Center and Boone Street Intersection.
- Curb staking will be provided for the project area East of the Prairie Street intersection. The concrete subcontractor will begin prepping stone grade for sidewalk on Thursday. Inlet adjustments and string line for curb and gutter will likely start later in the week.

Please contact us with any questions regarding this project.