

Construction Update Week 3

Project: Center Street Reconstruction
Owner: City of Whitewater
Contract: 2-2016
Contractor: Forest Landscaping

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 4/4/16 - 4/8/16

- **Monday** – The contractor installed the new sanitary sewer manhole just west of the Franklin and Center Street Intersection. They continued with sanitary sewer installation working west towards the Boone Street intersection. The contractor will be providing temporary connections to existing sewer laterals until the new water services can be installed. New sewer laterals will be installed at the same time as the new water services. The second crew continued with water main installation working west along Center Street between the Prairie and Cottage Street Intersections.
- **Tuesday** – The installation of sanitary sewer along Center Street continued between the Boone and Franklin Street Intersections. The second crew continued with water main installation along Center Street between the Prairie and Cottage Street Intersections.
- **Wednesday** – No work occurred, rain day.
- **Thursday** – The installation of sanitary sewer along Center Street continued between the Boone and Franklin Street Intersections. The second crew worked on the water main extending North and South at the Prairie Street Intersection.
- **Friday** – The contractor continued water main installation along Center Street. The sanitary sewer crew was able to install the new sanitary sewer manhole in the Boone and Center Street Intersection. The second crew continued with water main installation along the Center Street at the Cottage Street Intersection. The contractor filled the newly installed water main on Center Street from Prairie Street to Franklin Street and on Boone Court. Safe drinking water samples will be taken early next week followed by hydrostatic pressure testing.

Work Anticipated for the week of: 4/11/16 - 4/15/16

- The contractor will continue with water main installation in the Cottage Street and Center Street Intersection. The work will restrict North/South access across Center Street while crews are present. They will continue with main installation West along Center Street until a tie-in can be made to the new water main previously installed along Summit Street.
- The contractor will continue with sanitary sewer installation on Center Street near the Boone Street Intersection. The crew will be working west along Center Street for most of the week. East/West access along Center Street will be restricted while crews are present.
- The contractor will start sanitary sewer installation on Boone Street near the High Street Intersection. The crew will be working north along Boone Street for most of the week. Bedrock removal is anticipated and will likely delay production. North/South access along Boone Street will be restricted while crews are present.