

Construction Update Week 4

Project: Center Street Reconstruction
Owner: City of Whitewater
Contract: 2-2016
Contractor: Forest Landscaping

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 4/11/16 - 4/15/16

- **Monday** – The installation of sanitary sewer along Center Street continued between the Boone Street and Prairie Street Intersections. The second crew continued with water main installation working west along Center Street between the Cottage Street and Summit Street Intersections.
- **Tuesday** – The installation of sanitary sewer along Center Street continued between the Boone Street and Prairie Street Intersections. The contractor installed the new sanitary sewer manhole at the Prairie Street intersection. The second crew continued with water main installation working west along Center Street between the Cottage Street and Summit Street Intersections.
- **Wednesday** – The contractor completed the lowering of the existing water main in the Boone Street and High Street Intersection. The water main was offset to allow for the new installation of sanitary sewer on Boone Street. The contractor continued with installation of sanitary sewer working north along Boone Street. Bedrock was encountered during the lowering of the water main and installation of the sanitary sewer. The second crew continued with water main installation working west along Center Street between the Cottage Street and Summit Street Intersections. They were able to connect to the previously completed water main on Summit Street. The second crew started the installation of the water main stubs at the Cottage Street intersection. Safe drinking water samples were obtained for the newly installed water main east of the Prairie Street Intersection.
- **Thursday** – The contractor continued with installation of sanitary sewer working north along Boone Street. Bedrock was encountered during the installation of the sanitary sewer. The second crew continued within installation of water main at the Cottage Street intersection. The newly installed water main east of the Prairie Street intersection was pressure tested and can now allow for new service connections.
- **Friday** – The contractor's crews worked a half-day. They were able to complete the installation of sanitary sewer on Boone Street and reconstruct a sanitary sewer lateral.

Work Anticipated for the week of: 4/18/16 - 4/22/16

- The contractor will be replacing the water services along Boone Court and providing connections to the new water main. This will occur first as the existing water main along Boone Court was discovered to be located directly above the existing sanitary sewer. Once the water services have been replaced the contractor can start within installation of sanitary sewer along Boone Court. Random sewer lateral and water service replacements may also occur along Center Street between the Prairie and Franklin Street Intersections.
- The contractor will continue with sanitary sewer installation on Center Street near the Cottage Street Intersection. The crew will be working west along Center Street for most of the week. East/West access along Center Street will be restricted while crews are present.