

## **Construction Update Week 5**

**Project: Center Street Reconstruction**

**Owner: City of Whitewater**

**Contract: 2-2016**

**Contractor: Forest Landscaping**

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

### **Work completed for the week of: 4/18/16 - 4/22/16**

- **Monday** – The installation of sanitary sewer along Center Street continued between the Prairie and Cottage Street Intersections. They started at the new manhole at the Prairie Street Intersection. The second crew installed new water services and sanitary sewer laterals on Boone Court.
- **Tuesday** – The installation of sanitary sewer along Center Street continued between the Prairie Street and Cottage Street intersections. The second crew continued installing new water services and sanitary sewer laterals on Boone Court.
- **Wednesday** – The installation of sanitary sewer along Center Street continued between the Cottage and Summit Street Intersections. They stopped east of the Cottage Street intersection at the end of the day. The second crew continued installing new water services and sanitary sewer laterals on Boone Court.
- **Thursday** – The installation of sanitary sewer along Center Street continued between the Cottage Street and Summit Street Intersections. They installed the new manhole in the intersection and completed sanitary sewer working north along Summit Street. The second crew continued installing new water services and sanitary sewer laterals on Boone Court.
- **Friday** – The contractor worked a half-day. Only one crew was present working on sanitary sewer on Summit Street just south of the Conger Street intersection.

### **Work Anticipated for the week of: 4/25/16 - 4/29/16**

- The contractor will be replacing the water services and sanitary sewer laterals along Center Street between the Franklin Street and Prairie Street intersections.
- Finish sanitary sewer installation on Summit Street Monday morning. They will install the final manhole and make a connection to the existing sewer going west on Conger Street.
- The contractor will start with sanitary sewer installation on Boone Court. They intend to begin laying sewer from the north end of the cul-de-sac working south to the already completed sewer along Center Street. The sanitary sewer laterals were previously completed along Boone Court with installation of the new water services. Water and Sanitary sewer work on Boone Court will be completed by the early part of the week.
- Workdays on Friday will be limited to a half day if weather does not hinder the workdays from Monday through Thursday.