

Work completed week of: August 5th thru August 9th.

- The general contractor completed the subgrade excavation for East Main Street.
- The general contractor installed the 3-IN conduit for the "future" fiber optic crossing near the Frawley sewer easement.

Work completed week of: August 12th thru August 16th.

- The concrete subcontractor completed curb and gutter work along East Main Street on Wednesday. They also completed the valley gutter and median islands near the elementary school on Friday.
- The general contractor worked on some dirt-work grading along the south side of East Main Street and near the intersection of Harris Street.

Work anticipated week of: August 19th thru August 23rd.

- The concrete subcontractor is anticipated to complete the remaining sidewalk and ramps by the early part of the week.
- The general contractor will attempt to complete a majority of the terrace and sod restoration before final paving.
- The asphalt subcontractor is anticipated to be on-site Wednesday for final grading. They have mentioned that they would like to complete the mill for the mill and overlay section towards the end of the week. I have heard that the general contractor anticipates the street paving to occur on the 26th.