

Below is a brief summary of the work completed to-date and a summary of the contractor's anticipated work for the following week.

Work completed the week of: August 19th thru August 23rd.

- The general contractor completed a majority of the topsoil restoration.
- The concrete subcontractor finished the remaining concrete sidewalk.
- The paving subcontractor conducted fine grading on Friday. They also completed the mill for the mill and overlay section between Fonda and Cherry Street Intersection.

Work anticipated the week of: August 26th thru August 30th.

- The general contractor will be finishing the remaining restoration on Monday. They will be placing sod on Monday.
- The asphalt subcontractor anticipates paving East Main Street starting Tuesday morning. This will also include the mill and overlay section to Cherry Street.
- Pavement markings are anticipated to be placed either Wednesday or Thursday.
- City crews will be installing signs along East Main Street sometime this week.

This will be the final weekly update as the project is soon to reach its end.