

**Work completed week of: July 8th thru 12th**

- Water main was installed nearly to station 9+00 starting from the Fonda Street Intersection
- Sanitary sewer was installed just up to San MH-13.
- Deep storm sewer, SS MH-1, and SS MH-2 were installed to allow for installation of water main.
- AT&T had a subcontractor on-site to pot-hole the existing telephone and fiber optic within the project limits.
- The city removed trees along East Main Street that were designated for removal.
- No work occurred on Friday.

**Work anticipated week of: July 15th thru 19<sup>th</sup>**

- Starting Monday morning the Newcomb Street intersection will be closed. The Street department will be placing signs for the detour early Monday morning. This closure will allow the contractor to safely finish the remaining sanitary sewer work within the intersection. The detour will remain in-place until the contractor has the trench restore with asphalt. The detour will be in-place nightly and is anticipated to run through Friday.
- Water main installation will continue and likely be completed mid-week. A water main shut down for a connection at Harris Street is likely to occur this week.
- Storm sewer work will be anticipated to occur mid-week.