

Work completed week of: July 1st thru 5th

- Continued installation of sanitary sewer on East Main Street. At the end of Friday afternoon the contractor had reached the rock grinding trench. Sewer installation should speed up, and the contractor should reach Newcomb Street halfway through the following week.
- Contractor laid out and bagged watermain piping in preparation of work for the following week.

Work anticipated week of: July 7th thru 11th

- Continue installation of sanitary sewer on East Main Street. The sewer work in the intersection of Newcomb Street and Main Street will be conducted towards the end of the week.
- A second crew will begin watermain installation near the Fonda Street intersection on Monday.
- Trees along Main Street designated for removal will be removed by the city with the help of the contractor starting Wednesday.
- The contractor will install deeper storm sewer near station 11+40 midweek to allow for the installation of the new watermain.