

Construction Update Week 10

Project: George Street Reconstruction
Owner: City of Whitewater
Contract: 1-2016
Contractor: Willkomm Excavating

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 5/23/16 – 5/27/16

- **Monday** – The contractor worked on sanitary sewer lateral and water service replacements for the properties located along the North end of George Street. Two crews were present working in different locations.
- **Tuesday** – The contractor continued with sanitary sewer lateral and water service replacements for the properties located along the North end of George Street. Two crews were present working in different locations.
- **Wednesday** – The contractor worked on sanitary sewer lateral and water service replacements for the properties located along the North end of George Street. The second crew continued with storm sewer installation working South along George Street starting at MH SS-5.
- **Thursday** – The contractor started the storm sewer installation near the new outfall adjacent to the Whitewater creek bridge. The second crew finished the remaining storm sewer on the North end of George Street after installing the new inlets near Stations 23+80 and 23+90.
- **Friday** – The contractor continued with storm sewer installation along George Street. The crew finished the remaining storm sewer after installing inlets I-2.1, I-2.2, I-3.1, and I-3.2. The other crew spent time on the project cleaning up and moving materials in preparation for the following weeks activities.

Work Anticipated for the week of: 5/30/16 – 6/3/16

- The contractor will start with the installation of sanitary sewer working North along George Street. The utility crew will likely complete the sanitary laterals in conjunction with the installation of the sewer main. After the installation of the sanitary sewer the contractor will prepare for installation of new water main. This will likely not occur until the week of June 13th. The contractor will not be performing any access restricting work North of the utility crew on George Street. Residents are encouraged to utilize the access road off of Starin Road while the construction crew is present.

Please contact us with any questions regarding this project.