

Construction Update Week 12

Project: George Street Reconstruction
Owner: City of Whitewater
Contract: 1-2016
Contractor: Willkomm Excavating

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 6/13/16 – 6/17/16

- **Monday** – The contractor installed the two storm sewer inlets along George Street on the South side of the Whitewater Creek Bridge.
- **Tuesday** – The contractor did not work. Safe drinking water samples were provided for the newly installed water main along George Street.
- **Wednesday** – The contractor worked on fixing sags along the sanitary sewer along the North end of George Street. The contractor also worked on water services and sewer laterals along the South end of George Street.
- **Thursday** – The contractor worked on fixing sags along the sanitary sewer along the North end of George Street.
- **Friday** – The contractor worked on fixing sags along the sanitary sewer along the North end of George Street. The contractor also worked on water services and sewer laterals along the South end of George Street.

Work Anticipated for the week of: 6/20/16 – 6/24/16

- The contractor will continue with the installation of sanitary laterals and water services along the South end of George Street. The existing water main along George Street will be ready to be abandoned near the end of the week. A water main outage to abandon the existing water main will be coordinated.
- The contractor will work on fixing sags along the sanitary sewer along the North end of George Street.
- The contractor will be excavating granular backfill from the utility trenches and conduct corrective compaction efforts along the North end of George Street.
- The contractor will mobilize a road grading crew near the end of the week to begin will subgrade work along the North end of George Street.

Please contact us with any questions regarding this project.