

## **Construction Update Week 3**

**Project: George Street Reconstruction**  
**Owner: City of Whitewater**  
**Contract: 1-2016**  
**Contractor: Willkomm Excavating**

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

### **Work completed for the week of: 4/4/16 - 4/8/16**

- **Monday** – The contractor continued sanitary sewer installation in the cul-de-sac area, and installed the manhole there early in the afternoon. They spent the remainder of the day preparing for the water main work intended for the remainder of the week.
- **Tuesday** – The contractor made the water main connection to the existing water main located on the South side of Starin Road.
- **Wednesday** – The contractor continued with water main installation South along the bike path between Starin Road and the George Street Cul-de-sac.
- **Thursday** – The contractor continued with water main installation South along the bike path between Starin Road and the George Street Cul-de-sac.
- **Friday** – The contractor continued with water main installation South along the bike path between Starin Road and the George Street Cul-de-sac.

### **Work Anticipated for the week of: 4/11/16 - 4/15/16**

- The contractor will continue installing water main South along the bike path between Starin Road and the George Street Cul-de-sac.
- The contractor will likely install the storm sewer outfall near Whitewater creek and continue with storm sewer installation working south towards the cul-de-sac.
- If time permits in the week the contractor may install the concrete culvert crossing along the bike path and begin constructing the temporary access road.