

Construction Update Week 5

Project: George Street Reconstruction
Owner: City of Whitewater
Contract: 1-2016
Contractor: Willkomm Excavating

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 4/18/16 - 4/22/16

- **Monday** – The contractor continued storm sewer installation coming from the outfall at Whitewater Creek and completed storm sewer just short of the water and sanitary sewer services to the #312/314 property. They will spend the next few work days replacing water services and sewer laterals that cross beneath the new storm sewer.
- **Tuesday** – The contractor finished the replacement of the water service and sewer lateral for the #312/314 property.
- **Wednesday** – The contractor finished the replacement of the water service for #305/311 property.
- **Thursday** – The contractor finished the replacement of the sewer lateral for the #305/311 property. They started the water service and sewer lateral for the #301/303 property.
- **Friday** – The contractor finished replacement of the water service for the #301/303 property. They resumed installation of the storm sewer and were able to install the new manhole on the north side of the cul-de-sac.

Work Anticipated for the week of: 4/25/16 - 4/30/16

- The contractor will resume sanitary sewer installation working south along George Street. As work progress South, residents are encouraged to utilize the temporary access road that connects George Street to Starin Road. The contractor will be close the temporary access road whenever work is not in progress on George Street. The temporary access is intended for daytime use only.
- The contractor has requested permission to to work on Saturdays. They anticipate working on Saturday April 30th.