

Construction Update Week 6

Project: George Street Reconstruction
Owner: City of Whitewater
Contract: 1-2016
Contractor: Willkomm Excavating

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 4/25/16 - 4/30/16

- **Monday** – The contractor started sanitary sewer installation from the previously installed MH San-4. They continued with sanitary sewer installation working south along George Street. Temporary connections were provided to the existing active sewer laterals crossed during the mainline sewer installation. The new sewer laterals will be installed when the new water services are installed.
- **Tuesday** – The contractor continued with sanitary sewer installation working south along George Street.
- **Wednesday** – The contractor continued with sanitary sewer installation working south along George Street.
- **Thursday** – The contractor continued with sanitary sewer installation working south along George Street. They installed MH San-3 near the #256 George Street property. The contractor made a temporary connection to the existing sanitary sewer south of the manhole. Near the end of the workday they prepared to continue with water main installation.
- **Friday** – The contractor started water main installation from the previously installed fire hydrant in front of the #312 George Street property. They continued with water main installation working south along George Street.
- **Saturday** – The contractor's request to begin working Saturdays was approved. The contractor continued with water main installation working south along George Street.

Work Anticipated for the week of: 5/2/16 – 5/7/16

- The contractor will resume sanitary sewer and water main installation working south along George Street. As work progress South, residents are encouraged to utilize the temporary access road that connects George Street to Starin Road. The contractor will close the temporary access road whenever work is not in progress on George Street.
- The contractor may mobilize a second crew to complete installation of the storm sewer in the cul-de-sac area. This second crew will also begin installing sewer laterals and water services later in the week once the new water main has been installed and tested.
- The contractor has requested permission to be able to work on Saturdays. Weather permitting; they anticipate working Saturday, May 7th.