

## **Construction Update Week 8**

**Project: George Street Reconstruction**  
**Owner: City of Whitewater**  
**Contract: 1-2016**  
**Contractor: Willkomm Excavating**

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

### **Work completed for the week of: 5/9/16 - 5/13/16**

- **Monday** – The contractor continued with sanitary sewer installation working south along George Street. They completed the installation of the new main located on the north half of George Street after installing sanitary sewer manhole 2.
- **Tuesday** – No work, rain day observed.
- **Wednesday** – The contractor completed the remaining water main located on the north half of George Street after installing the new fire hydrant near Station 16+24.
- **Thursday** – No work occurred.
- **Friday** – The contractor worked on sanitary sewer lateral replacements on the north end of George Street.

### **Work Anticipated for the week of: 5/16/16 - 5/20/16**

- The contractor will resume sanitary sewer and water main installation working south along George Street. As work progress south, residents are encouraged to utilize the temporary access road that connects George Street to Starin Road. The contractor will close the temporary access road whenever work is not in progress on George Street.
- The contractor may mobilize a second crew to complete installation of the storm sewer in the cul-de-sac area. This second crew will also begin installing sewer laterals and water services later in the week once the new water main has been installed and tested.